EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of additional closs room to Kodigehalli government school at Kodigehalli ward no 8.
2	Amount of Work Portion	
3	Estimated Cost	50.00 lakhs
4	Name of contractor	N.N.Sreenivasaiah
5	Agreement No.	176 | 04.12.2018
6	No. and date under which work order issued	176 | 04.12.2018
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	30.10.2019
9	Date of receipt of application in the sub division office	30.10.2019
10	Extension granted if any	Nil
	i)	—
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	278 days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	Yes
20	Whether notice as per clause of contract has been issued.	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Rs 10/day Penalty May be considered
22	Remarks of the EE with the daily rate of penalty proposed	Para (21) May be considered.
23	Remarks of the CE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Approved.

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.
Bangalore.

Chief Engineer
Yelahanka Zone, Bangalore-92